



# FLOODLIGHT UPGRADE PROJECT

Courts 1 to 6

(Sept 2016 – Dec 2016)



Laying the cables



Footing hole outside clubhouse (waiting for concrete)



Digging the last pole hole at Court 6

|  |   |
|--|---|
| <p>WHAT HAVE WE DONE TO DATE</p>                               | <p>Met onsite a number of times with City of Stonnington Project Manager and Commlec Project Manager. Service detection carried out around planned cable locations. Trenching for electrical cables done. Horizontal drilling where required for cabling.</p> |
| <p><b>WHAT ARE WE DOING NOW<br/>(17 - 21 October 2016)</b></p> | <p><b>Concrete footings for all 8 poles. These will be beside the current poles.<br/>Access may be restricted in certain areas. Please stay out of the cordoned off areas.</b></p>  |
| <p>WHAT ARE WE DOING NEXT<br/>(24 Oct – mid Nov 2016)</p>      | <p>You probably won't notice much work at the Club as we are waiting for the poles to arrive from China. There may be some additional cable laying and switchboard work while we wait.</p>  |
| <p><i>THINGS TO NOTE</i></p>                                   | <p><i>The existing floodlights will remain operational throughout the whole process and only be removed once then new LED floodlights have been commissioned and are ready to go.</i></p>   |