



FLOODLIGHT UPGRADE PROJECT

Courts 1 to 6

(Sept 2016 – Nov 2016)



Trenching for the new cables



Service Detection markings



Robin inspecting the trench

<p>WHAT HAVE WE DONE TO DATE</p>	<p>Met onsite with City of Stonnington Project Manager and Commlec Project Manager. Service detection carried out around planned cable locations.</p>
<p>WHAT ARE WE DOING NOW (3-6 October 2016)</p>	<p>Trenching for electrical cables: 2-3 days work (weather permitting)</p>
<p>WHAT ARE WE DOING NEXT (10 – 14 October 2016)</p>	<p>Horizontal boring for electrical cables along the back fence (outside court fence). Possible machinery in the car park entrance – if required access to Club may be via the entry driveway between Courts 6 & 7 (TBA).</p>
<p><i>THINGS TO NOTE</i></p>	<p><i>The existing floodlights will remain operational throughout the whole process and only be removed once then new LED floodlights have been commissioned and are ready to go.</i></p>