



FLOODLIGHT UPGRADE PROJECT

Courts 1 to 6

(Sept 2016 – Dec 2016)



Footings & cables ready for the Pole



Cables ready and waiting to be attached

WHAT HAVE WE DONE TO DATE	Met onsite a number of times with City of Stonnington Project Manager and Commlec Project Manager. Service detection carried out around planned cable locations. Trenching for electrical cables done. Horizontal drilling where required for cabling. Concrete footings for 8 poles. Cabling to switch box.
WHAT ARE WE DOING NOW (November 2016)	Waiting for poles to arrive (coming from China on boat – due end November 2016)
WHAT ARE WE DOING NEXT (December 2016)	Install the poles & LED lighting and connect to cabling, test the lighting for correct court positioning, commission the lights. Changeover on one day – includes swapping of switches. Remove & dispose of all old lighting.
<i>THINGS TO NOTE</i>	<i>The existing floodlights will remain operational throughout the whole process and only be removed once then new LED floodlights have been commissioned and are ready to go.</i>